

Projects under implementation

NHDP Phase III Projects Under Implementation

Status: 28th February 2017

S.NO Stretch State Funded By	NH	Length (Km)	Physical Progress (Achieved in %)	Date of		Contractor & Nationality Supervision Consultant & Nationality
				Start MM/YYYY	Completion Original MM/YYYY	
					Completion Estimated MM/YYYY	
14 Ghaziabad-Aligarh (Approved Length 106) Uttar Pradesh BOT	91	126	38	Feb 2011	Aug 2013	SREI - PNC - GALFAR Consortium- Indian - Dubai-
					Aug 2017	SNC-Lavalin Infrastructure Pvt. Ltd.- Canada -
15 4/6 Laning of Maharastra/Goa Border - Panaji Goa/KNT Border Goa BOT	17	139	0			IVRCL Infrastructure & Projects Ltd- Indian-
						- -
16 4-lanning of Kannur Vengalem Kuttipuram (Package -I) Km 148 to km 230 Kerala BOT	17	83.2	0			KMC Construction Ltd.- Indian-
						- -
17 KNT/Kerala Border to Kanuur Section(Approved Length 286.3) Kerala BOT	17	126.6	0			Transstry-OJSC Consortium- Indian-Russian-
						CDM Smith in Jv With Wilbur Smith Associates- Indian-USA -
18 4-lanning of Kannur Vengalem Kuttipuram (Package -II) Km 230 to km 318 Kerala BOT	17	81.5	0			KMC Construction Ltd.- Indian-
						- -